



**CENTRAL INSTITUTE OF HIGHER TIBETAN STUDIES
(DEEMED TO BE UNIVERSITY)
SARNATH, VARANASI**

Expression of Interest for Supply & Installation of Pota Cabins

Tender No.: CIHTS/MW/R & M/8A

Date: 15.07.2024

Quotations are invited from the reputed firms/agencies for supply & installation of Pota Cabins to be installed on different Gates, Hostels etc. in the premises of the Central Institute of Higher Tibetan Studies, Sarnath, Varanasi. The interested firms/agencies/manufactures dealing in the field may submit their expression of Interest (EOI) on prescribed format as attached on item rate basis. The details of the specifications, terms and conditions are prescribed in tender document which can be downloaded from the official website of the Institute i.e www.cihts.ac.in (advertisement section).

The interested firms/agencies will have to survey the sites in coordination of maintenance wing of the Institute and submit their quotation complete in all respects, to the office of the undersigned within 15 days from the date of this notification during the working hours.


Registrar

**CENTRAL INSTITUTE OF HIGHER TIBETAN STUDIES
(DEEMED TO BE UNIVERSITY)
SARNATH, VARANASI**

ANNEXURE A

Firms may quote their installation of security cabins (50 mm thick puff panel) at Institute/Hostel Gates at CIHTS, Sarnath price in the below table:

S.No.	Location	Unit	Size	Qty	Unit Rate (in Rs.)	Amount (in Rs.)
1.	<p>50 mm thick puff panel security Cabin 8'x8'</p> <p>Wall: Insulated PPGI Puff panel thick in off white colour Roof : Self corrugated 30/60 mm puff insulated roof Structure: 75 mm x40 mm square pipe, cross member 50mm x50mm</p> <p>Doors – Door 30 mm thick flush type Door with all locking arrangement press metal section MS steel as door jammer painted with enamel paint. 3'x7'x1'</p> <p>Window : 3 'x3' shall be aluminium double shutter sliding type with black powder coating grill, glass shall be clear</p> <p>Flooring: The floor shall be consisting of cement concrete 1:2:4(1 cement :2 coarse sand:4 grade stone aggregate) finished with a floating coat of neat cement slurry but excluding</p>	Sqft	2x 8' x8'	128		

<p>cost of nosing step etc 40mm thick with 20 mm nominal size stone aggregate above cement concrete floor 1st quality ceramic glazed floor confirming to IS 156222 (thickness to be specified by manufacture) of approved make in all colour over 12 mm thick bed of cement mortar</p> <p>Electrical: Two number of electrical LED light and one number of external LED light, one number of electric boards of 8 modules having 16 amps socket for cooler and 6 modules with 6 amps. Socket with fan point along with the one ceiling fan and one exhaust fan including wiring arrangement from the nearest main supply end towards the said constructed site.</p> <p>MS Bed: Angle frame with 18 mm ply fitted on Top with Self screw.</p> <p>Key Holder Box: 02 No.</p>						
Applicable GST @						
Total Payable Amount Inclusive GST for the said work						

Terms and condition:-

Note:- The bidders are requested to go through the instructions carefully and complete all formalities as required

1. The quotation should be addressed to the Registrar, CIHTS, Sarnath, Varanasi.
2. The firm should submit their respective financial bid & technical bid in separate envelop and envelop should sealed in the main cover after the survey of site with the

Site survey declaration certificate (format enclosed). Those firms who fail to submit appropriate technical bid will be disqualified for the opening of financial bid.

3. Tender will be evaluated on total cost basis. Rate of individual item will not be considered for evaluation of proposals.
4. Contractor should have at least one similar work experience, work order copy to be submitted.
5. Firm/Contractor shall have manufacture / authorized dealer certificate.
6. Firm should ensure to quote the rate of GST applicable as per GOI norms. Otherwise it will be assumed that the rate quoted by you is inclusive of all tax.
7. Rs. 8000/- (Eight Thousand) EMD through a Demand Draft in favour of Registrar, CIHTS, Sarnath, and Varanasi from a nationalized bank and through the RTGS as per the Bank Details provided in the above detail table should be deposited as EMD for above work. No tender without Earnest Money will be accepted. The EMD price will be refund after the certification of Institute.
8. The L1 bidder required to submit 5% performance guarantee of awarded value in form of Demand Draft/Bank Guarantee/FDR from any nationalized schedule bank.
9. Performance guarantee will release after 90 days completion of successful period of project.
10. The supplier will be responsible for delivery of goods in high-quality/condition and installation at their own risk and cost at the location of the blocks.
11. The institute reserves the right to accept or reject any tender or part thereof without assigning any reasons.
12. If any mis-happening occurs during the execution of the said work the firm will be solely responsible.
13. All the relevant documents regarding of technical bid should be in presentable mode & said will be self-attested by the concern bidders.



Registrar

TENDER DOCUMENT

Technical Bid Document (A)	
S.N	Document
1.	Tender document Each page Sign by bidder (excluding Annexure A page)
2.	GST Registration Certificate
3.	E.M.D
4.	Site Declaration
5	Works completion certificate / Work Completed order copy

Financial Bid Document (B)	
1	Bill of Quantity (ANNEXURE A) Sign by bidder

Sign & Seal of Firm



Firm's Site Survey DecalARATION Format

We visited the site in the CIHTS, Sarnath, Varanasi regarding the said work in the published Tender document dated

We understood all the work scope clearly regarding the said Tender document dated..... The total work cost for the said work execution will be as mentioned in the financial bid.

Sign & Seal of Firm

